Loocation of Asbestos Containing Material (ACM)	Type of ACM	Approx. Area of ACM	Date of Original Inspection	Date of Last Inspection	Material Assessment	Risk of Disturbance	Condition	Action
Bitumen adhesive present under two layers of floor lino in Large Hall Vestibule	White Asbestos	Approx. 30 m2	May-17	Jan-24	Unknown	Minimal	Satisfactory	None required at present.
External soffits above the entrance to the halls and over the fire escape door next to the boiler house	White Asbestos	Approx. 4 m2	May-17	Jan-24	Fair	Minimal	Satisfactory	None required at present.